Acc/SSD/SBR24/13-14 BR 92/30.5.13

M. A. R. 57 (Rule 116) No. C/08
Measurement Book

Serial No. 2nd & final 35692

Name of work Improvements to Road at Chikkabanavara Railway station to From To
Belegara balaga Ganesha temple in W-12 Shetty halli Sub-Division,
Name of Contractor of nature of Agency Technical Manag.c.x (West) KRIDL

Date of commencement of work No EE(DD)WO/25/12-13 Dt:- 13/7/2012
TC:- 012-11-000107 Est Cost:- 48.0 lakhs.

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
I-1	Earth work in excavation for foundation of structure as per drawing & technical specifications including setting out construction of shoring & bracing removal of stumps and other deleterious matter dressing of sides and bottom & backfilling with approved materials complete as per specifications DPO vide PG No	4896/2		49/09-10		@ 585.00 cum	
				City now to be paid — Nil —			
I-2	Earth work in excavation for foundation of structures as per drawing & technical specifications of shoring & bracing & other deterious matter dressing including setting out & removal of stumps of sides & bottom & backfilling with approved material complete as per specifications						

MEASUREMENT BOOK

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
I-15	Providing and laying bituminous macadam on prepared surface with cruched stone aggregates as per design mix formula for base/binding course including loading of aggregates and bitumen in hot mix plant 40 tonne capacity transporting the mixed material in tipper to Paver & laying mixed materials in tipper to paver roller to achieve the desired density 50/75 mm compacted thickness with 80/100 grade bitumen but excluding cost of Primer / tack coat complete as per specifications.						
	Agt vide Pg no 35691/1 of this M.B.					@ ₹ 616.2/M	46.96 cum
							= 28937.00
I-16	Providing & laying Semi dense bituminous concrete 25-30 mm thick with 100-120 TPH batch type HMP producing an average output of 75 tonnes per hour.						

M. A. R. 57 (Rule 116)

Measurement Book

No. C/08

Serial No. 35696

Name of work ..... From..... To.....

Name of Contractor of nature of Agency .....

Date of commencement of work.....

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	ying cruched aggregates of specified grading & filler transporting the hot mix to work site, laying with sensor control to the required grade, level & alignment rolling with smooth wheeled vibratory and tandem rollers to achieve the desired compactions. as per MoRTH specification complete in all respects as per specifications. with 80/100 grade bitumen.						of mix
		1	7.80	9.30	0.025	1.81 cum	
		1	30.0	$\frac{13.4+12.6}{2}$	0.025	9.75 cum	
		1	30.0	$\frac{12.6+13.6}{2}$	0.025	9.45 cum	

Edge

EE(D) 24/5/12

MEASUREMENT BOOK

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	Certificate:-						
	1) Certified that Contractor has done the work satisfactory.						
	2) Certified that contractor has removed all debries from work spot.						
	3) Certified that there is no due from contractor side.						
	Ravi.N.K. .. 24/5/13.						
	Ravi.N.K. .. 24/5/13.						
	Audited and admitted for Rs. 1443937=00						
	Passed by Cheque for Rs. 1215204=00						
	by adjustment Rs. 228733=00						
	Accounts Superintendent B.B.M.P.						
	Executive Engineer Hegganahalli Division						

M. A. R. 57 (Rule 116) No. C/08

Measurement Book

Serial No. 35698

Name of work ..... From..... To.....

Name of Contractor of nature of Agency .....

Date of commencement of work.....

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	Ravi.N.K. .. 24/5/13.						
	Ravi.N.K.